
LEGEND & ABBREVIATIONS

±	MORE OR LESS	В	BUILDING SETBACK LINE
TYP	TYPICAL	<u> </u>	EXISTING CONTOUR
PVC	POLYVINYL CHLORIDE	472	PROPOSED CONTOUR
HDPE	HIGH DENSITY POLYETHYLENE PIPE	. ~~~ .	TREE LINE
S.F.	SQUARE FEET		PROPOSED TREE LINE
FF	FINISHED FLOOR		RETAINING WALL
CS	CRAWLSPACE		STONE WALL
GAR	GARAGE	——Е——	UNDERGROUND ELECTRI
SMH	SANITARY MANHOLE	_* _	UVERHEAD WIRES
TF	TOP OF FRAME	s	SANITARY SEWER
INV	INVERT	W	WATER
W/	WITH	٠	ANGLE POINT
WF #1	WETLAND FLAG	0	IRON PIN
CONC	CONCRETE	0	FENCE POST
REC	RECOVERED	C)	UTILITY POLE
N/F	NOW OR FORMERLY	\succ	GUY WIRE
AG	ABOVE GRADE	Ś	SANITARY MANHOLE
BG	BELOW GRADE	.	AUGER HOLE
	EXISTING SPOT ELEVATION		WELL
x <u>200.0</u>	PROPOSED SPOT ELEVATION	Δ	WETLAND FLAG
A <u>200.0</u>		—	




© 2021 BOUNDARIES LLC THIS DRAWING IS THE PROPERTY OF BOUNDARIES LLC AND HAS BEEN SPECIFICALLY PREPARED FOR THE OWNER OF THIS PROJECT, AT THIS SITE, AND IS NOT TO BE DUPLICATED OR USED IN PART OR WHOLE FOR ANY OTHER PURPOSE, PROJECT, LOCATION OR OWNER WITHOUT THE EXPRESSED WRITTEN CONSENT OF BOUNDARIES LLC.


LEGEND & ABBREVIATIONS

±	MORE OR LESS	— 472 —	EXISTING CONTOUR
TYP	TYPICAL	<u> 472 </u>	PROPOSED CONTOUR
PVC	POLYVINYL CHLORIDE	. ~~~ .	TREE LINE
HDPE	HIGH DENSITY POLYETHYLENE PIPE		PROPOSED TREE LINE
S.F.	SQUARE FEET		RETAINING WALL
FF	FINISHED FLOOR		STONE WALL
CS	CRAWLSPACE	——Е——	UNDERGROUND ELECTRIC
GAR	GARAGE		OVERHEAD WIRES
SMH	SANITARY MANHOLE	S	SANITARY SEWER
TF	TOP OF FRAME	W	WATER
INV	INVERT	٠	ANGLE POINT
W/	WITH	0	IRON PIN
WF #1	WETLAND FLAG	0	FENCE POST
CONC	CONCRETE	С)	UTILITY POLE
REC	RECOVERED	<i>≻</i>	GUY WIRE
N/F	NOW OR FORMERLY	Ś	SANITARY MANHOLE
x 200.0	EXISTING SPOT ELEVATION	+	AUGER HOLE
x <u>200.0</u>	PROPOSED SPOT ELEVATION		WELL
 - <u>в</u>	BUILDING SETBACK LINE	\bigtriangleup	WETLAND FLAG

ITEMREQUMINIMUM LOT AREA20,00MINIMUM LOT WIDTH123MINIMUM LOT DEPTH123MINIMUM LOT FRONTAGE100MAXIMUM LOT COVERAGE23MINIMUM FRONT YARD255MINIMUM SIDE YARD155MINIMUM REAR YARD255)0 H H
MINIMUM LOT WIDTH 125 MINIMUM LOT DEPTH 125 MINIMUM LOT FRONTAGE 100 MAXIMUM LOT COVERAGE 2 MINIMUM FRONT YARD 25 MINIMUM SIDE YARD 15)%
MINIMUM LOT DEPTH 125 MINIMUM LOT FRONTAGE 100 MAXIMUM LOT COVERAGE 2 MINIMUM FRONT YARD 25 MINIMUM SIDE YARD 15	1 1 0%
MINIMUM LOT FRONTAGE 100 MAXIMUM LOT COVERAGE 2 MINIMUM FRONT YARD 25 MINIMUM SIDE YARD 15)%
MAXIMUM LOT COVERAGE 2 MINIMUM FRONT YARD 25 MINIMUM SIDE YARD 15)%
MINIMUM FRONT YARD 25 MINIMUM SIDE YARD 15	
MINIMUM SIDE YARD 15	T
	r
MINIMUM REAR YARD 25	F
	F
MAXIMUM BUILDING HEIGHT 30	F
WATER SUPPLY	F
SANITARY	



© 2021 BOUNDARIES LLC THIS DRAWING IS THE PROPERTY OF BOUNDARIES LLC AND HAS BEEN SPECIFICALLY PREPARED FOR THE OWNER OF THIS PROJECT, AT THIS SITE, AND IS NOT TO BE DUPLICATED OR USED IN PART OR WHOLE FOR ANY OTHER PURPOSE, PROJECT, LOCATION OR OWNER WITHOUT THE EXPRESSED WRITTEN CONSENT OF BOUNDARIES LLC.



NARRATIVE

THIS PROPOSAL INVOLVES IMPROVEMENTS TO AN EXISTING 0.57± ACRE PROPERTY LOCATED AT 13 SEARS LANE IN EAST HAMPTON. CONNECTICUT. THE PROPERTY RECENTLY CONTAINED A SINGLE-FAMILY RESIDENCE WHICH BURNED AND WAS DEMOLISHED IN 2013. THIS PROPOSAL INCLUDES THE CONSTRUCTION OF A NEW SINGLE-FAMILY RESIDENCE AND ASSOCIATED SITE IMPROVMENTS. THE CURRENT ZONING DESIGNATION OF THE SUBJECT PROPERTY IS R-1, AND THE PROPERTY IS ALSO LOCATED IN THE LAKE POCOTOPAUG PROTECTION ZONE.

IMPROVEMENTS TO THE SITE REQUIRED TO SUPPORT THE PROPOSED USES INCLUDE: A TWO-STORY SINGLE FAMILY RESIDENCE WITH ATTACHED GARAGE; A DETACHED STORAGE SHED (200 SQUARE FEET); A NEW STONE/GRAVEL DRIVEWAY TO ACCESS THE PROPERTY; A PAVED AREA IN FRONT OF THE PRÒPOSED GARAGE; A PERVIOUS PAVER PATIO; STORMWATER INFILTRATION SYSTEMS AND A RAIN GARDEN; A NEW POTABLE WATER SUPPLY WELL; AND ASSOCIATED SITE

ACCORDING TO THE UNITED STATES DEPARTMENT OF AGRICULTURE (USDA). NATURAL RESOURCES CONSERVATION SERVICE (NRCS) WEB SOIL SURVEY FOR THE STATE OF CONNECTICUT, THE SOILS LOCATED UPON THE SUBJECT PROPERTY CONSIST OF


57B GLOUCESTER GRAVELLY SANDY LOAM, 3-8% SLOPES

INLAND WETLANDS AND WATERCOURSES LOCATED UPON THE SUBJECT PROPERTY WERE DELINEATED BY DEMIAN A. SORRENTINO, CERTIFIED SOIL SCIENTIST. THERE ARE NO ACTIVITIES PROPOSED WITHIN A WETLAND OR WATERCOURSE. REGULATED ACTIVITIES PROPOSED WITHIN THE 200' UPLAND REVIEW AREA INCLUDE: CLEARING, GRUBBING, GRADING, CONSTRUCTION OF PARKING AREAS AND VEHICULAR CIRCULATION DRIVES, CONSTRUCTION OF THE SINGLE-FAMILY RESIDENCE AND ASSOCIATED IMPROVEMENTS; RAIN GARDEN AND STORMWATER INFILTRATION SYSTEMS; LANDSCAPING; AND EROSION & SEDIMENTATION CONTROLS.


TOPSOIL WILL BE STOCKPILED ON SITE FOR REUSE IN CONJUNCTION WITH FINAL GRADING AND STABILIZATION, FOR STABILIZING AREAS OUTSIDE OF BUILDINGS, CIRCULATION AND PARKING AREAS AFTER GRADING IS COMPLETED, A 4" MINIMUM DEPTH OF TOPSOIL WILL BE PLACED AND SEEDED WITH GRASS AND MULCH FOR PERMANENT STABILIZATION. SEDIMENT FENCE OR WILL BE INSTALLED AT LOCATIONS SHOWN PRIOR TO ANY EARTHWORK OPERATIONS. THESE MEASURES WILL BE MAINTAINED UNTIL ALL DISTURBED AREAS HAVE BEEN PERMANENTLY STABILIZED.

CONSTRUCTION SEQUENCE

- SECURE ALL NECESSARY LOCAL, STATE AND FEDERAL PERMITS.
- ROUGH GRADE DRIVEWAY ENTRANCE AND INSTALL ANTI-TRACKING PAD. INSTALL SEDIMENT FENCE IN SPECIFIED LOCATION AS SHOWN DOWNGRADIENT OF PROPOSED DEVELOPMENT AREAS. CLEAR AND GRUB DEVELOPMENT AREA AND DISPOSE OF VEGETATION OFF-SITE AT AN APPROVED LOCATION.
- STRIP TOPSOIL FROM DEVELOPMENT AREA AND STOCKPILE AT AN APPROVED LOCATION FOR LATER REUSE. SURROUND STOCKPILE WITH SEDIMENT FENCE INSTALLED PER DETAIL AND SEED TOPSOIL STOCKPILE WITH RYEGRASS FOR
- TEMPORARY STABILIZATION. ROUGH GRADE SITE, CONSTRUCT DRIVEWAY.
- CONSTRUCT HOUSE, WATER SUPPLY WELL, UTILITIES, AND PERFORM FINAL SITE GRADING. AT COMPLETION OF CONSTRUCTION, LOAM ALL DISTURBED AREAS (4" MINIMUM), SEED WITH GRASS AND MULCH. AFTER ALL AREAS HAVE BEEN PERMANENTLY STABILIZED, REMOVE EROSION CONTROL MEASURES.



ANTI-TRACKING PAD AT DRIVEWAY NOT TO SCALE



EROSION CONTROL BLANKET DETAIL

NOT TO SCALE

RAIN GARDEN PLANT OPTIONS LIST

PERENNIALS AND GRASSES IN RAIN GARDENS - PLANT POTS AT 30" OC / PLUGS AT 18" OC

<u>CD</u>	BOTANICAL NAME	

- ASTER N.A. PURPLE DOME CALAMAGROSTIS KARL FOERSTER CK
- CAREX LURIDA ECHINACEA P. MAGNUS ЕΜ
- EUPATORIUM F. GATEWAY EG HEMEROCALLIS DARING DECEPTION
- IRIS VERSICOLOR IRIS SIBERICA
- JUNCUS EFFUSUS JUNCUS EFFUSUS UNICORN
- JUNCUS TENUOUS LIATRIS SPICATA KOBOLD LK
- RUDBECKIA F. GOLDSTREAM RG
- FEATHER REED GRASS LURID SEDGE MAGNUS CONEFLOWER GATEWAY JOE PYE WEED REDBLOOMING DAYLILY BLUE FLAG SIBERIAN IRIS COMMON RUSH GIANT SPIRAL RUSH PATH RUSH GAYFEATHER

BLACK EYED SUSAN

COMMON NAME

PURPLE DOME ASTER

5 PT. POT 2 GAL. POT 2" PLUG 5 PT. POT GAL. POT 5 PT. POT 2" PLUG 5 PT. POT 2" PLUG GAL. POT 2" PLUG 5 PT. POT 5 PT. POT

<u>SIZE</u>

OPERATION & MAINTENANCE OF EROSION CONTROLS NO CONSTRUCTION SHALL PROCEED UNTIL PROPER SEDIMENTATION AND EROSION CONTROL METHODS HAVE BEEN INSTALLED AS THE SEQUENCE OF CONSTRUCTION NECESSITATES. ALL TEMPORARY FILL, STORAGE OR STOCKPILE AREAS SHALL BE PROPERLY STABILIZED TO PREVENT EROSION AND SUITABLY CONTAINED TO PREVENT TURBID RUNOFF. ALL AREAS AFFECTED BY TEMPORARY FILLS SHALL BE RESTORED TO THEIR ORIGINAL CONTOURS, AND RE-VEGETATED WITH SUITABLE VEGETATION. THE USE OF

TEMPORARY FILL AND/OR EXCAVATION SHALL BE MINIMIZED TO ONLY THAT AREA REQUIRED TO PERFORM THE WORK. DUMPING OF OIL OR OTHER DELETERIOUS MATERIALS ON THE GROUND IS FORBIDDEN. THE DEVELOPER OR CONTRACTOR SHALL PROVIDE A MEANS OF CATCHING, RETAINING AND PROPERLY DISPOSING OF DRAINED OIL, REMOVED OIL FILTERS, OR OTHER DELETERIOUS MATERIAL FROM EQUIPMENT USED ON SITE. VEHICLE MAINTENANCE SHALL BE COMPLETED OFF SITE. ALL OIL SPILLS SHALL BE IMMEDIATELY REPORTED TO THE DEPARTMENT OF ENERGY AND ENVIRONMENTAL PROTECTION/HAZARDOUS MATERIALS OFFICE. FAILURE TO DO SO MAY RESULT IN THE IMPOSITION OF FINES UNDER THE APPLICABLE CONNECTICUT GENERAL STATUTES.

EVERY PRECAUTION SHALL BE USED DURING CONSTRUCTION TO PREVENT AND MINIMIZE THE DEGRADATION OF THE EXISTING WATER QUALITY. ALL ACTIVITIES SHALL BE IN CONFORMANCE TO AND CONSISTENT WITH ALL APPLICABLE WATER QUALITY STANDARDS AND MANAGEMENT PRACTICES AS SET FORTH BY LOCAL, STATE AND FEDERAL AGENCIES.

DURING THE PERIOD OF CONSTRUCTION, THE SITE CONTRACTOR SHALL BE RESPONSIBLE FOR ALL EROSION AND SEDIMENT CONTROL MEASURES. SAID MEASURES SHALL BE INSPECTED WEEKLY AND AFTER EACH RAINSTORM. ACCUMULATED DEPOSITS OF SEDIMENT AND SILT SHALL BE PERIODICALLY REMOVED FROM THE UPSTREAM SIDE OF THE EROSION AND SEDIMENT CONTROL BARRIERS, AND UPON ESTABLISHMENT OF PERMANENT VEGETATIVE COVER. SUCH MATERIALS REMOVED SHALL BE SPREAD AND STABILIZED IN NON-WETLAND AREAS WHICH ARE NOT SUBJECT TO EROSION, OR WHICH ARE NOT TO BE PAVED OR BUILT UPON.

HAY BALES, SEDIMENT FENCE AND OTHER EROSION AND SEDIMENT CONTROL MEASURES SHALL BE REPAIRED, CLEANED AND/OR REPLACED AS NECESSARY THROUGHOUT THE CONSTRUCTION PERIOD IN ORDER TO MAINTAIN COMPLETE AND INTEGRAL EROSION AND SEDIMENT CONTROL PROTECTION. ONCE IN PLACE, ALL EROSION AND SEDIMENT CONTROL FACILITIES AND MEASURES ARE TO REMAIN IN PLACE AND IN PROPER CONDITION AND BE CONTINUOUSLY MAINTAINED UNTIL FINAL GRADING HAS BEEN COMPLETED, ALL DISTURBED AREAS UPGRADIENT OF SAID FACILITIES HAVE BEEN PERMANENTLY STABILIZED, AND ALL NEWLY GRASSED AREAS HAVE HAD AT LEAST TWO MOWINGS. FOLLOWING SUCH PERMANENT STABILIZATION, THE FACILITIES SHALL BE DISMANTLED, REMOVED, AND DISPOSED OF IN AN APPROVED MANNER. ADDITIONAL EROSION AND SEDIMENT CONTROL MEASURES BEYOND THOSE SHOWN ON THE PLANS OR PRESCRIBED HEREIN SHALL BE PUT IN PLACE, WHENEVER NECESSARY, TO ADDRESS FIELD CONDITIONS AND/OR AS ORDERED BY THE TOWN OF NORTH STONINGTON.

DISTURBANCE OF THE LAND SHALL BE LIMITED TO THE MINIMUM EXTENT NECESSARY TO COMPLETE THE PROPOSED DEVELOPMENT. ALL EXISTING TREES AND SHRUBS SHALL BE CONSERVED WHERE POSSIBLE, EXCEPT THOSE WHOSE REMOVAL IS REQUIRED TO PERFORM THE PROPOSED WORK. THE LIMITS OF DISTURBANCE SHALL BE ESTABLISHED IN THE FIELD PRIOR TO STARTING ANY ACTUAL CONSTRUCTION ACTIVITIES AND SHALL BE GENERALLY AS DEPICTED ON THIS PLAN.

THE CONTRACTOR SHALL BE RESPONSIBLE TO INSPECT THE SITE IN ACCORDANCE WITH THE PROCEDURES AS OUTLINED IN THE "GENERAL PERMIT FOR THE DISCHARGE OF STORMWATER AND DEWATERING WASTEWATERS FROM CONSTRUCTION ACTIVITIES" AS ADOPTED BY THE DEPARTMENT OF ENERGY AND ENVIRONMENTAL PROTECTION, EFFECTIVE ON OCTOBER 1, 2013.

THE CONTRACTOR SHALL INSPECT ALL DISTURBED AREAS OF CONSTRUCTION ACTIVITY THAT HAVE NOT BEEN FINALLY STABILIZED, STRUCTURAL CONTROL MEASURES, AND LOCATIONS WHERE VEHICLES ENTER OR EXIT THE SITE AT LEAST ONCE EVERY SEVEN CALENDAR DAYS AND WITHIN 24 HOURS OF THE END OF RAIN EVENTS WITH 0.5 INCHES OR GREATER OF RAINFALL. WHERE SITES HAVE BEEN TEMPORARILY OR FINALLY STABILIZED, SUCH INSPECTION SHALL BE CONDUCTED AT LEAST ONCE EVERY MONTH FOR THREE CONSECUTIVE MONTHS.

DURING CONSTRUCTION AND IMMEDIATELY FOLLOWING CONSTRUCTION, THE CONTRACTOR SHALL BE RESPONSIBLE FOR SITE INSPECTION AND MAINTENANCE TO ASSURE PROPER PERFORMANCE OF THE SEDIMENTATION AND EROSION CONTROL SYSTEM. INSPECTING AND MAINTAINING SHALL INCLUDE, AT A MINIMUM, THE FOLLOWING: * INSPECTION OF ALL SEDIMENT FENCE AND STAKED HAY BALES, REMOVE ACCUMULATED SEDIMENT IF REQUIRED

- (GREATER THAN 4" DEPTH) * INSPECTION OF ANTI-TRACKING PAD, REMOVE, DISPOSE AND REPLACE IF PAD IS NO LONGER FUNCTIONAL IN
- THE CATCHMENT OF SEDIMENTS FROM VEHICULAR/TRUCK TRAFFIC. * INSPECTION OF ALL DRIVEWAY AND PARKING AREAS AFTER PAVING, REMOVE ACCUMULATED SEDIMENT AND ANY LITTER/DEBRIS.

DISTURBED AREAS AND AREAS USED FOR STORAGE OF MATERIALS THAT ARE EXPOSED TO PRECIPITATION SHALL BE INSPECTED FOR EVIDENCE OF, OR THE POTENTIAL FOR, POLLUTANTS ENTERING THE DRAINAGE SYSTEM. EROSION AND SEDIMENT CONTROL MEASURES IDENTIFIED IN THE PLAN SHALL BE INSPECTED TO INSURE THAT THEY ARE OPERATING CORRECTLY. DISCHARGE LOCATIONS OR POINTS SHALL BE INSPECTED TO ASCERTAIN WHETHER EROSION CONTROL MEASURES ARE EFFECTIVE IN PREVENTING SIGNIFICANT IMPACTS TO DOWNSTREAM WATERS. LOCATIONS WHERE VEHICLES ENTER OR EXIT THE SITE SHALL BE INSPECTED FOR EVIDENCE OF OFF-SITE SEDIMENT TRACKING.

ADDITIONAL EROSION AND SEDIMENT CONTROL MEASURES BEYOND THOSE DEPICTED HEREIN SHALL BE PUT IN PLACE WHENEVER NECESSARY TO ADDRESS FIELD CONDITIONS AND/OR AS ORDERED BY THE TOWN OF NORTH STONINGTON, OR THEIR DESIGNATED AGENT.

THE CONTRACTOR SHALL APPOINT AN AGENT WHO SHALL BE PERSONALLY RESPONSIBLE FOR IMPLEMENTING THIS EROSION AND SEDIMENT CONTROL PLAN AND ENFORCING THE PRESCRIBED SAFEGUARDS DURING THE CONSTRUCTION PFRIO

THIS RESPONSIBILITY INCLUDES THE INSTALLATION AND MAINTENANCE OF CONTROL MEASURES THROUGHOUT THE CONSTRUCTION PERIOD. INFORMING ALL PARTIES ENGAGED ON THE CONSTRUCTION SITE OF THE REQUIREMENTS AND OBJECTIVES OF THE PLAN, NOTIFYING THE PROPER TOWN AGENCIES AND OFFICIALS OF ANY TRANSFER OF THIS RESPONSIBILITY, AND CONVEYING A COPY OF THE APPROVED EROSION AND SEDIMENT CONTROL PLAN IF THE TITLE OF THE LAND IS TRANSFERRED TO A THIRD PARTY


EROSION CONTROL NOTES

- 1. ALL UTILITIES ARE APPROXIMATE. CONTRACTOR TO VERIFY ALL UTILITIES PRIOR TO CONSTRUCTION. CONTACT "CALL-BEFORE-YOU-DIG" AT 1-800-922-4455 AT LEAST 72 HOURS PRIOR TO ANY EXCAVATION.
- 2. THE RESPONSIBLE PARTY WITH RESPECT TO THE INSTALLATION AND MAINTENANCE OF ALL EROSION CONTROL MEASURES IS THE PROPERTY OWNER WHO CAN BE REACHED AT (860) 367-7877. 3. THE "2002 CONNECTICUT GUIDELINES FOR SOIL EROSION AND SEDIMENT CONTROL" BY THE CONNECTICUT COUNCIL ON
- SOIL AND WATER CONSERVATION IN COOPERATION WITH THE CONNECTICUT DEPARTMENT OF ENVIRONMENTAL PROTECTION, DEP BULLETIN 34, SHALL BE USED FOR INSTALLING AND MAINTAINING ALL EROSION CONTROL MEASURES. THE PROPERTY OWNER SHALL INSTALL ADDITIONAL MEASURES AS NECESSARY IF DIRECTED BY THE ENGINEER OR THE
- TOWN OF NORTH STONINGTON STAFF. 4. SEEDING FOR PERMANENT STABILIZATION SHALL BE COMPLETED BETWEEN APRIL 15 THROUGH JUNE 15 OR BETWEEN AUGUST 15 THROUGH SEPTEMBER 15. IF SEEDING CANNOT BE COMPLETED WITHIN THESE TIMES, APPLICATION OF TEMPORARY MULCH WILL BE CONDUCTED UNTIL THE NEXT SEEDING PERIOD. SEED MIXTURE SHALL BE AS FOLLOWS. KENTUCKY BLUEGRASS 20 LBS/ACRE OR 0.45 LBS/1,000 SF CREEPING RED FESCUE 20 LBS/ACRE OR 0.45 LBS/1,000 SF
- 5 LBS/ACRE OR 0.10 LBS/1,000 SF PERENNIAL RYEGRASS MULCH SHALL BE A GOOD QUALITY HAY OR STRAW AND SHALL BE APPLIED AT A RATE OF APPROXIMATELY 2-3
- BALES/1.000 SF . ALL ÉROSION CONTROL MEASURES SHALL BE INSPECTED WITHIN 24 HOURS AFTER RAIN EVENTS WITH GREATER THAN 0.5" OF RAINFALL IN A 24-HOUR PERIOD, AND REPAIRED OR REPLACED AS NECESSARY TO INSURE COMPLIANCE WITH THE APPROVED SOIL EROSION AND SEDIMENT CONTROL PLAN.

NATIVE SHRUB OPTIONS LIST

BOTANICAL NAME	COMMON NAME	<u>SIZE</u>
CORNUS AMOMUM	SILKY DOGWOOD	2—3' HT.
CORNUS RACEMOSA	GRAY DOGWOOD	2—3' HT.
KALMIA LATIFOLIA	MOUNTAIN LAUREL	2—3' HT.
RHODODENDRON VISCOSUM	SWAMP AZALEA	2—3' HT.
VIBURNUM LENTAGO	NANNYBERRY	2—3' HT.
VIBURNUM DENTATUM	ARROWWOOD	2—3' HT.
VIBURNUM TRILOBUM	AMERICAN CRANBERRY BUSH	2—3'HT.
AMELANCHIER CANADENSIS	SERVICEBERRY	2—3' HT.
ILEX VERTICILLATA	WINTERBERRY	2—3' HT.
HAMAMELIS VIRGINIANA	WITCH-HAZEL	2—3'HT.
CLETHRA ALNIFOLIA	SWEET PEPPERBUSH	2—3' HT.
LINDERA BENZOIN	SPICEBUSH	2—3'HT.
MYRICA PENSYLVANICA	BAYBERRY	2—3' HT.
SAMBUCUS CANADENSIS	ELDERBERRY	2—3' HT.
VACCINIUM CORYMBOSUM	HIGH BUSH BLUEBERRY	2—3' HT.
JUNIPERUS COMMUNIS	COMMON JUNIPER	2—3' HT.

NOTE: NATIVE SHRUB LIST DEVELOPED FROM "CONNECTICUT NATIVE TREE AND SHRUB AVAILABILITY LIST" BY CONNECTICUT DEPARTMENT OF ENERGY AND ENVIRONMENTAL PROTECTION BUREAU OF NATURAL RESOURCES WILDLIFE DIVISION. THE LIST PRODUCED ABOVE INCLUDES SPECIES THAT ARE LOCALLY AVAILABLE PER THE REPORT. ADDITIONAL OPTIONS CAN BE FOUND IN THE REFERENCED REPORT.



SHEET NO.