SPECIAL PERMIT -SITE PLAN MODIFICATION

193 EAST HIGH STREET EAST HAMPTON, CONNECTICUT

PREPARED FOR

RADHAY, LLC

AUGUST 17, 2021

INDEX OF DRAWINGS

S1 - EXISTING CONDITIONS PLAN

C1 - SITE LAYOUT PLAN

C2 - SITE DEVELOPMENT PLAN

C3 - SOIL EROSION & SEDIMENT CONTROL NARRATIVE & FUNCTIONAL GROUPS & MEASURES

C4 - SOIL EROSION & SEDIMENT CONTROL PLAN

C5 - CONSTRUCTION NOTES & DETAILS

C6 - CONSTRUCTION DETAILS

OWNER/APPLICANT

RADHAY, LLC 34 LONG VIEW DRIVE MANCHESTER, CT 06040 (860) 978-8106

CIVIL ENGINEER & LAND SURVEYOR

DAVID A. HUGHES
PROFESSIONAL ENGINEER &
& LAND SURVEYOR
57 Norway Street
Oakville, CT 06779
(860) 681-7483

POCOTOPAUG

SCALE 1"= 400'


KEY MAP


DAMD A. HUGHES, P.E., L.S. REG. NO.
NOT VAUID UNLESS EMBOSSED SEAL IS AFFIXED HERETO


APPROVED BY THE EAST HAMPTON PLANNING & ZONING COMMISSION

FINAL APPROVAL CHARVAN DATE

DATE OF APPROVAL







SOIL EROSION AND SEDIMENT CONTROL NARRATIVE:

1. Project Description — The project site is located in the Nouth End of East Hompton on the east side of Nest High Street. Access to the 0.57 acre site is from East High Street. The current proposal is to construct two building additions 1,248 SF in the rear and 611 SF in front, modify the parking lot and associated stormwater management omenities. The site is serviced by public sever and private water. 2. Area of Ste — 0.57 Acres.

3. Area of Proposed Disturbance Due to Construction Activities — 0.45 Acres.

4. Phases of Development — The estimated phases of construction have been

detailed in the sequence of construction.

5. Estimated Start Date of Construction - Fall 2021.

6. Estimated Construction Corporation Date - Fall 2022.

B. SEQUENCE OF CONSTRUCTION

The tentative sequence of construction events are as follows and activities noted by a "(Capital Letter)" may occur concurrently.

1. Conduct a preconstruction meeting with the OWNER, Contractor, Consultant Team, and Local, County and State agencies having jurisdiction over the project

Install sit fence along all sides contiguous to wetlands, watercourses and property award by others affected by the work. Refer to the Soil Erosion and Sedimentation Control Plan for locations. (A)

3. After each rain storm monitor the sedimentation and erosion control structures, which may include riprop channels, sediment basins, phage pools, etc. Routinely remove sediment during construction when controls exceed one half (1/2) their copacity, sediment shall be disposed of in an environmentally occeptable monner at an opproved location. (A)

4. Clear vegetation within project limits, except trees designated to remain or in question, as shown on the plans. The decision of how questionable trees are to be treated shall rest with the OMER and coordinate through the local agency having jurisdiction as construction progresses. All trees and shrubs less than 6° in diameter, and not to remain, shall be chipped and stored on site for muchc. (A)

5. Remove stumps and dispose of at a bulky waste site approved by the ENGNERR and local official having jurisdiction. Disposal of stumps within burial pits on-site shall be prohibited. (B)

6. Construct dil temporary sedimentation and erasion control structures, including but not limited to: Sedimentation Basin, sedies, stone check dams and water breaks. All structures and their locations shall be approved by the ENGNER or the Irland Wellands Enforcement Officer. Prior to the next phase of construction.

Install a six inch (6') deep crushed stone anti-tracking pad as detaled and dimensioned on the drawings. At the end of each working day or as required, accumulated soil is to be swept from existing streets. (8)

8. Contractor shall install traffic control measures to ensure the safety of all business patrons during the construction process, (C)

9. Excavate for and construct building addition foundations. (D)

Conduct all rough cuts and fills for parking area, starmwater utilities and landscaped areas. Making sure that all fill material is free of brush, rubbish, large boulders, leas, stumps and other objectionable materials. (E)

11. If blasting is required for any cuts, all proposed work is to be coordinated with all local officials having jurisdiction. The contractor is required to secure of permits for blasting operations in accordance with local and state regulations and conduct a pre-blast survey of surrounding properties. Rock spall is to be disposed of in an appropriate manner as the site plan may show or is locally

12. Provide temporary seeding measures on all exposed soil which were damaged due to construction octivities, are outside of construction traffic zones, and are not to be permanently restored or for a period in excess of thirty (30) days. Seeding and seedbed preparation are as specified herein or as indicated on the

13. Excavate for and install storm drainage system. (G)

14. Bring proposed parking areas to pavement subgrade with processed gravel and install binder course and curbing. Refer to details. (H)

15. Construct all other site improvements as indicated an plans. (H)

16. Complete Final subgrading for all grossed and landscoped areas. Prepare subgrades for placing a minimum of six linches of topsol. Place topsol only when permanent seeding and landscoping can folios within a reasonable time frame. (f)

17. Exercise final landscoping plan and permanent seeding to provide long-term

18. Complete final paving with top course and point surfaces with povement markings. (K) $\,$

19. Cron and remove all silt from within drainage structures and dispose of materials in an environmentally acceptable manner. (K)

20. Remove temporary measures once permanent measures have matured as approved by the Municipality's enforcement officer. (L)

21. Conduct final inspection with Municipality to identify deficiencies and establish punch list; complete same to the satisfaction of the Municipality.

22. Construction Staging:

a. Stage # 1 - Install temporary sedimentation basin, demailsh existing povement, rough grade site and stabilize all slopes.

b. Stage #2 - Construct building foundations, install stormwater systems and rough grade site.

Stoge #3 — Complete building additions, finish grade site, install povement and complete landscoping.

C. REGULATORY COMPLIANCE

The CONTRACTOR of record or its agent shall be responsible for registering the project with the CIDEP for "Discharge of Stormacter and Devotering Wastewaters" per Section 220-4206 of the Connection General Statutes whenever five ocres or more of accumulated disturbance will occur with the parcel's boundaries.

The CONTRACTOR shall be responsible for retaining a licensed Professional Engineer or Certified Soil Ension & Sediment Control Specialist to Inspect the site periodically in occordance with CT DEP guidelines. Monitoring reports shall be propored and fired with the OWNER, contractor and Inland—Welland office of the Berough of Naugatuck.

D. RESPONSIBILITY:

The responsibility for implementing and maintaining the Soil Erosian and Sedimentation Control Plan rests with the CONTRACTOR, where any development of the packed gives course to recision and sedimentation. It is note to be said that the sedimentation of the soil that the sedimentation of the soil that the sedimentation of the soil that the sedimentation of the sedimentation control measures will therefore rest with the CONTRACTOR.

ONTRACTOR

**ONTRACTOR*

**

The CONTRACTOR shall be responsible for controlling dust and debris on the surrounding roadways during construction. Proper safety precautions and equipmen must be utilized when working on public roadways and are the CONTRACTOR'S responsibility to provide.

2. Whenever sedimentation is caused by stripping vegetation and/or grading, it shall be the responsibility of the person, corporation or other entity having responsibility to remove sedimentation from all lower properties, drainage systems and watercourses and to repair any damage at their expense as quickly as

3. Maintenance of all drainage facilities and watercourses within any subdivision or load development shall be the responsibility of the OMER OF RECORD until they are accepted by the Municipality. All control measures will be maintained in effective condition throughout the construction period. Surface inlets shall be kept and the condition throughout the construction period. Surface inlets shall be kept and the checked after every shall be checked after every shall be a sediment and the checked after every manner at an approved location consistent with the pton.

4. Maintenance of drainage facilities or watercourses originating and completely or private property shall be the responsibility of the OMNER to their point of open discharge of the property line or at a communal watercourse within the property.

5. No person, corporation or other entity shall block, impede the flow of, alter, construct any structure or deposit only material or thing or commit any act which affects normal or flood flow in any communal stream or watercourse without having obtained prior approval from the Municipality.

A. INTRODUCTION

The primary function of erasion and sedimentation control management is to absorb starmwater energies and reduce runoff velocities that force the eraside starmwater energies and reduce runoff velocities that force the eraside sol particles before the property of the eraside sol particles before the property of the eraside sol particles before the eraside sol particles before the eraside sol extension and sedimentation control principles are all formwated on the premise that it is easier, cheeper and less environmentally damaging to reduce soil detachment in the first place than it is to control its transport and deposition or to remediate the damage after it occurs. Therefore, a comprehensive soil residon and sedimentation control plan has been prepared for the project utilizing both temporary and permanent devices to mismite impacts.

Sediment Control, 2004 Stemmeter Quility Manual, as amended and that of the Connecticut Department of Environmental Protection General Permit for Stormwater Discharges.

B. PRINCIPLES FOR SOIL EROSION AND SEDIMENT CONTROL

Control erosion at its source with temporary control structures, minimize the runoff from areas of disturbance, and disperse and distribute stormwater runoff through natural vegetation before discharge to critical zones such as streams or wetlands.

2. Keep land disturbances to a minimum — The more land that is kept in vegetative cover, the more surface water will infiltrate into the soil, thus minimizing starmwater nursel and potential evasion. Keepin land disturbance to a minimum not only involves minimizing the extent of exposure at any one time but also the duration of exposure. This design approach minimizes the required earthwork, thereby lovering the erosion potential.

3. Time grading and construction to minimize soil exposure — The development will be phased to minimize the extent of closed soil at any particular time. Within the scheddled phasing, only areas under archite construction will be exposed. Residential lats, for exemple, will remain undisturbed until actual construction of the house is to begin.

4. Retain existing vegetation wherever feasible - Sit fencing and in some cases construction/snow fencing will be used to physically define the limit of work, thereby protecting and preserving existing vegetation from the act of constr

5. Stobilize disturbed or unstable areas as soon as possible – In areas where work is not expected to occur for one (1) to tacke (12) months, soil stabilization temporary seeding or mulching must be done within seven (7) days of the suspended clearing or excavation/grading operation.

6. Minimize the length and steepness of slopes — The project has engineered the steepness and length of slopes to minimize runoff velocities and to control concentrated flow. Mare concentrated flow from exposed undroses is expected to be greater than three feet per second, hay bale or stone check downs will be installed in the area. The check doms will be installed in the oreo. The check doms will be placed so that unchecked flow lengths will not be greater than 100 feet.

7. Maintain low runoff velocities — To protect disturbed areas from stormwater runoff, hay bot and/or soil diversion berms will be installed wherever runoff, is likely to traverse neally exposed soil. Immediately following the clavaring and stripping of topsoil. rough grading for the post—construction swates will take place. The swates will develope from the post-construction swates will take place. The swates will develope from the process that we have a support of the post-construction swates will be designed to reduce velocities and dissipate energy.

8. Trap sediment on-site and prior to reaching critical areas such as wetlands Sit fences, hay ba'e aheck dams. Riter strips, sediment traps, and catch basin filters will be used to either impound sediment-loden unaff or to filter the runa as it flows through an area. Reference is made to the Soil Erosion and Sedimen Control Pion for footion of sit flences, hay belos, etc.

Stabilized construction entrances will be installed to prevent construction vehicles vehicles from tracking sediment anto off-site roadways. All temporary erosion control devices will be installed prior to the commencement of construction.

10. Establish a thorough maintenance and repair program — Soil Erosion and Sediment Control measures will be inspected at least once weekly and within twenty four (24) hours of the end of a storm with rainfall amount of 1/2 inch or greater, and maintained and/or repaired as needed to ensure proper function.

11. Assign responsibility for the mointenance program — The responsibility for the mointenance program will be ossigned to the contractor who shall designate one of its supervisory personnel to be the lisions to the Owner's representative. The Owner will retain the services of a licensed professional who shall inspect and monitor the contractor's methods and have the outbrilly to require modifications to the SE&S contrals. The municipality will be copied on all inspection reports prepared on behalf of the project.

SOIL EROSION AND SEDIMENT CONTROL FUNCTIONAL GROUPS AND MEASURES:

5-2 PRESERVE AND CONSERVE SOIL

TO - TOP SOUNG

Definition
 application of topsoil to premote the growth of vegetation following the establishment of find grades.

Purpose
 To provide a suitable growth medium for final site stabilization with regetation.

3. Applicability
Where the testure, pH, or nutrient balance of the available soil (sands,
grave's or other unconsolidated materials) cannot be modified by reasonable
means to provide an adequate growth medium.

Where the existing soil material is too shallow to provide an adequate root zone and to supply necessary moisture and nutrients for plant growth.

Where high quality turf is desirable to prevent erosion and withstand intensive use and/or meet desthetic requirements.

Where landscape plantings are planned.

Where extensive filling and cutting of slopes has occurred. Only on slopes no steeper than 2:1.

4. Specifications

Stockpiling Stockpile (topsoil that is stripped from the site in such a manner that natural site drainage is not obstructed and no off-site sediment domage results, in all cases, locate stockpiles to maximize distance from wetlands and/or watercourses.

The side slopes of all stockpiles shall not exceed 2:1, install a sediment barrier down slope to trop sediments eracing from the stockpile. Stabilize the stockpile moterial if it is to remain for a period of 30 day or longer (see Temporary Soal Protection, Temporary Seeding, Permonent Seeding, and Wulch for Seed measures for application timing requirements).

Application of Topsoil
Site Preparation: install and/or repair erosion and sediment control measures such as disersions, grade stabilization structures, vaterways, sit fence and sediment basins before topsoiling. Maintain these measures during topsoiling.

Bonding: After bringing the subsoil to grade (and immediately prior to spreading the topsoil), the subgrade shall be loosened by discing, scorifying or tracking to a depth of a least 4 inches to ensure bonding of the topsoil and subsoil. For a tracking description, see Surface Roughering measure.

Applying Topsoil Distribute the topsoil uniformly to a minimum depth of 4 inches. Maintain approved grades when spreading topsoil. Correct any irregularities in the surface resulting from topsoiling or other operations in order to prevent the formation of depressions or water pockets.

Ensure good contact with the underlying soil and obtain a uniform firm seedbed for the establishment of vegetalian. Avaid excessive compaction as it increases runoff velocity and volume, and inhibits seed germination.

Liming: Where the pH of the subsoil is 6.0 or less, ground agricultural limestions shall be spread in accordance with the soil test to attain a pH of 6.0 to 6.5 or to attain a pH as required by the vegetative establishment practice being used.

Maintenance Inspect and maintain in accordance with the surface protection measure(s) used.

LG - LAND GRADING

Definition
 Reshaping of the ground surface by excavation or filling or both, to obtain planned grades.

Purpose To control surface runoff and reduce erosion potential. To prepare for the establishment of a vegetative cover on those areas where the existing land surface is to be reshaped by grading.

Applicability
Where grading to planned elevations is practical for the purposes set forth
above. On slopes no steeper than 2:1, For slopes steeper than 2:1, see the
slope stabilization measures in the Stabilization Structures Functional Group,
does not apply to bedrack cuts or force.

Mointenance Inspect and maintain all erosion and sediment measures implemented during land grading operations according to their respective requirements.

DC - DUST CONTROL

Definition
The control of dust on construction sites, construction roads and other areas where dust is generated.

2. Purpose To prevent the movement of dust from exposed soil surfaces, which may cause both off-site and on-site a health hazard to humans, wildfile and plant life, or create a safety hazard by reducing traffic visibility.

4. Specifications
Mechanical Sweeping Use mechanical sweeping on poved areas where dust
and fine maletails accumulate as a result of truck traffic, pavement saw
some partial statement of the pavement saw
Sweep daily in heavily trafficked areas, water periodically to maistin exposed
soil surfaces on unpaved travelengs and to keep the traveleng damp.

5. Maintenance Repeat application of dust control measures when fugitive dust becomes

5-3 VEGETATIVE SOIL COVER

PS - PERMANENT SEEDING

t. Detrition Establishment of permanent vegetative cover on exposed soils where perennial vegetation is needed for long term protection.

Purpose
 To permanently stabilize the soil, to reduce damages from sediment and runoff and to enhance the environment.

Applicability
On exposed soils that have a potential for producing sediment and causing
on or off-site damages.

4. Planning Considerations Provisions shall be made for surface and subsurface draingge, as needed, and for disposed of runoff without cousing erosion. Facilities may include diversions, grade stabilization structures, stream bank stabilization or woterways. Consider estabilishing permanent seeding in stoppies.

Installation Requirements
 Preparation — Grade is needed and fabilitie to purnit the use of Size Preparation — Grade is needed preparation, seeding, mulch application and archering, and maintenance. All grading should be done in accordance with the measure for Lond Grading.

Secbed Preparation of fetibles according to soil tests such is those affered Apply firmstone and fetibles according to soil testing toberatory. Soil sompte moilers are available from the local Cooperative Extension Service Office. If soil testing is not feasible on small or variable sites, or where timing is critical, fetibles may be opplied at the rate of 300 pounds per acre or 7.5 pounds per 1,000 square feet using 10–10–10 or equivalent. In addition, 300 pounds of 38–90 per acre or equivalent of sow release. nitrogen may be used for topdressing. Apply ground limestone (equivalent to 50 percent calcium plus magnesium oxide) as follows:

Refer to county soil survey report for soil textures at the site.

Work time and fertifizer into the soil as nearly as practical to a depth of 4 inches with a disc, spring tooth harvew or other suitable equipment. The find harvening or discing operation should be on the general contour. Continue titings until a reasonably uniform, fine seaded is prepared. All but city or still yeals and course sonds should be raffed to firm the

Remove from the surface all stones two inches or larger in any dimension. Remove all other debris, such as wire, cable, tree roots, pieces of concrete, dods, lumps or other unsuitable material.

inspect seedbed just before seeding. If traffic has left the soil compacted, the area must be retilled and firmed as above.

Seeding Dates

Spring seedings usually give the best results. Spring seedings of all seed mixes with legumes is recommended, however late summer seedings prior to September 15 can be made. When crown vetch is seeded in late summer at least 35 percent of the seed should be hard seed (unscorified). The recommended seeding dates are:

April 15 through June 15 August 15 through September 15

With the exception of crown vetch, the final seeding date may be extended 15 days in the coastal towns of New London, Middlesex, New Haven and Fairfield counties.

Seeding

Select a mixture from reference pgs. 5–3–8 thru 11 or use mixture recommended by the Soil Conservation Service, inoculate all legume seed with the correct type and amount of inoculant.

Apply seed uniformly by hand, cyclone seeder, drill, cultipacker type seeder or hydroseeder (durry including seed and fertilizer). Normal seeding depth is from 1/4 to 1/2 inch. Hydroseedings which are mulched may be left on soil surface.

Where feosible, except where either a cultipacker type seeder or hydroseeder is used, the seedbed should be firmed following seeding operations with a roller, or light drog. Seeding operations should be on the contour.

5-5 STABILIZATION STRUCTURES

Definition
 A permanent, erosion-resistant ground cover of large, loose, angular stone.

Purpose
To protect the soil surface from the erosive forces of concentrated runoff
high velocity stream flows and wave action. To slow the velocities, enhance
the potential for influration, and provide habitat diversity. To stabilize
slopes with seepage problems.

(including water turbulence, velocity and waves), and expected vegetative cover, —etc., are such or will be such that the soll will erade under the design flow conditions. At storm drain outlets, an channel banks and/or bottoms, roadside ditches, permanent slope drains, at the toe of slopes, of to stobilize steroms. 4. Maintenance Inspected periodically to determine if high flows have caused scour beneath the irpnop or filter blanket or dislogated any of the ripnop or filter blanket very little minimum and the result of the ripnop protection. Repair immediately upon observed failure.

3. Applicability
On soll-water interfaces where soil conditions, expected flow conditions

5-11 SEDIMENT IMPOUNDMENTS, BARRIERS AND FILTERS

HB - HAY BALE BARRIER

Definition
 A temporary barrier installed across or at the toe of a slope.

 Purpose
 To intercept and retain small amounts of sediment from disturbed or unprotected areas of limited extent.
 3. Applicability
The address to be seen a seen as the second of the seco

the slope length is greater, other measures such as diversions may be necessary to reduce slope length.

4. Design Criteria Cotch Basin Application Bales shall be placed in a square or rectangular shape oround depressed actch basin inlets. Catch basins constructed on slopin areas shall not be encircled by bales. The areas immediately around the cotch basin may be seconded slightly to increase ponding of runal'n subter around catch basin. The remaining steps for installing a bale barrier for sheet flow opplications opply here.

5. Vaintenance inspection shall be made after each storm event and repair or replacement shall be made promptly as needed. Cleanout of accumulated sediment behind the bales is necessary if 1/2 of the original height of the bales becomes filter in with sediment.

APPROVED BY THE EAST HAMPTON

FINAL APPROVAL CHARMAN

DATE OF APPROVAL

EXPIRATION DATE

GSF - GEOTEXTILE SILT FENCE

temporary sediment borrier consisting of a geotextile fabric pulled tout and attached to supporting posts and entrenched.

Purpose To intercept and retain sediment from distrubed areas. To decrease the velocity of sheet flows and low volume concentrated flows.

Applicability
 Bit by pricability
 <

watercovers or other sensitive oreas.

A institution Requirements
This sediment borrier utilizes burlap or standard strength or extra strength
synthetic filter fobries. It is designed for situations in which only sheet or overland
flows are expected. In special cases burlap may be used in drainage-ays. The
height of the borrier shall not exceed 36 inches (higher borriers may impound
volumes of water sufficient to cause failure of the structure), ideally the filter
fence shall be placed 10 feet away from the toe of stope. When joints are
necessary, filter dath shall be spiced together only at a support post, with a
minimum finch overlap, and securely seeded. See manufacturer's recommendations.
Posts shall be spaced a maximum of 10 feet open to the borrier location and
drien securely into the ground (minimum of 12 Inches). When extra strength fabric
is used without the wire support fence, post spacing shall be as manufacturer
recommends.

A trench shall be excavated approximately 6 inches wide and 6 inches deep along the line of posts and upsigos from the borrier in accordance with monulacture's recommendations. When standard strength filter fabric is used, a wire mesh support fence shall be fastened securely to the upsigos side of the posts using heavy duty wire staples at least 1 inch long, if we'ver or hear gings. The wire shall extend into the trench a minimum of 2 inches and shall not extend more than 35 inches above the original ground surface.

The standard strength filter fabric shall be stapfed, wired or field to the wire fence, and 8 inches of the fabric shall be extended into the trench. The fabric shall not extend more than 35 inches above the original ground surface. Filter fabric shall not be stapfed to existing trees.

When extro strength filter fobric or burlop and closer post spacing are used, the wire mesh support feace may be estimated, in such a case, the filter fobric is oppying. The trench shall be backfilled and the sol composited over the filter fobric. Filter burlies shall be removed when they have served their useful purpose, but not before the upstope area has been permanently stabilized.

3. Mointenance
Filter borriers shall be inspected immediately after each rainfall and at least daily
during protonged rainfall. Any required repairs shall be made immediately. Should
the labric decompose or become ineffective prior to the end of the expected
usable life and the borrier still be necessory, the fabric should be replaced promptly.
Sediment deposits should be removed when they reach approximately one-half the
height of the borrier. Any sediment deposits remaining in piece after the still tence
theight of the far borrier in larger required half be dressed to conform to the existing
grade, prepared and seeked.

5-12 TIRE TRACKED SOILS

CE - CONSTRUCTION ENTRANCE

Definition
 A stone stabilized pod sometimes associated with a mud rack, automotive spray, or other measures located at points of vehicular ingress and egress on a construction site.

2. Purpose To reduce the tracking of sediment off site onto paved surfaces.

Applicability
 At points of construction vehicle ingress and egress where sedR ment may be tracked anto adjoining paved surfaces by vehicles.

Specifications Locate the entrance to provide maximum utilization by construction vehicles. Avoid poorly drained soils, where possible.

S. Maintenance Month the entropy and the second time will prevent tracking and washing of second to the paned surfaces. Provide periodic top dressing with additional stone or additional tength as conditional demand. Repair any measures used to stone or additional tength as conditional demand. Repair any measures used to washed or tracked onto paved surfaces. Roosal adjacent to a construction site shall be left clean at the end of each day. If the construction entronce is being properly monitationed and the action of a which to tracking over the stone pad is not sufficient to remove the majority of the sediment, then either (1) increase the tength of the construction entronce, (2) mostly the construction increases are length of the construction shortene, (2) mostly the construction access road surface, or (3) install assisting rocks and associated settling area or similar defices before the vehicle enters a paned surface.

DRAWN BY: DAH
DATE: 08/17/21
SCALE: N/A
APPROVED BY: DA DAVID A. HUGHES PROFESSIONAL ENGINEER & LAND SURVEYOR 57 NOWWAY SPREET DAVANLEE OF 06779 (860) 945-6481

- 0 M 4 M 9

SEDIMENT CONTROL FUNCTIONAL GROUPS

E AND


PACKA HIGH S

ST FOR

ROUTE 193 EAS PREPARED I RADHAY, LL SOIL EROSI NARRATIVE AND MEASU

DAVID A. HUGHES, P.E. NOT VALID UNLESS EVBOSSED SEAL IS AFFIXED HERETO WG.NO. C3

PROJECT NO. 0233



CONSTRUCTION SPECIFICATIONS AND STANDARDS:

A. MANHOLES, CATCH BASINS AND STRUCTURES:

1. Cotch basins and monholes shall be constructed of class "A" concrete, prefebricated of precast sections in accordance with ASTM C-148, latest revised edition. The minimum compressive strength shall be 4,000 ps.
Structures can be constructed in the field at the contractor's option if built in accordance with the standard specifications and drawings. Leveling courses may be constructed to insure that the frame meets the proposed good at the desting profient, to a maximum of televis inches (12"). A maximum two inch (2") thick layer of martar may also be used to adjust the top stab. The cost of the wided wire obtain and of the profile of the process of the profile of the pr

2. All cotch basins shall be CONNECTICUT STATE HIGHWAY DEPARTMENT STANDARD TYPE "C" bituminous curbed unless otherwise specified.

All proposed catch basins shall have a minimum of two foot (2') sumps below the invert of the outlet pipe to trop sit and sand from roads or parking areas, except as otherwise specified on the drawings.

Manholes shall have concrete aprons and inverts constructed to one-half the diameter of the outlet pipe with aprons sloped to drain.

5. Monhole steps will be required in all monholes deeper than four feet (4'). Spacing will be twelve inches (12') center to center with the top rung within a minimum of two feet (2') to the top of frome and cover and loser rung within eighteen inches (18') of the apron. The steps shall be ALCOA 95005—15. drop front design, or a copolymer polypropylem conforming to ASTM 2146, type 11, grade 43758 with a grade 60. half inch (1/2') steel rad or an approved equal.

Provide a minimum of six inches (6") of gravel bedding under all catch basins, manholes, cutlet structures and concrete galleys in earth and twelve inches (12") for rock excavations.

7. Kneukout panels, slubs and/or monhole draps and accommodating invest elements that it constructed to meet line and gould of future construction, as experted. How fire and letter for the control of the control of program of the water tightness. Controctor to provide a 1/2 inch metal red with a two inch square plate top placed four inches below grade at the end of all copped utilities.

8. The contractor may efect to interchange rectangular manholes for circular manholes with the engineer's approval. The size substituted thereof shall be determined by the engineer. The cost of the new structure shall be the same cost bid per vertical insed foot as the original structure. Shop drawings shall be submitted to the engineer for review.

Frames and grates for yard drains shall be Compbell Foundary pattern \$4127.

All head walls shall be Wing Type Endwalls as detailed by The Connecticut D.O.T. Standard Specifications and drawings, and as manufactured by Connecticut Precast Corp. Manroe CT or approved equal.

All R.C.P. Storm Sewer Drainage Pipe specified shall be rubber gasketed, CLASS IV in streets and CLASS II in unimproved areas, except fifteen inch (15") catch basin latera's shall be CLASS V. or approved equal.

All 12"—24" smooth wall interior Corrigated Plastic Pipe (C.P.P.) specified shall be HANCOR Hir-O Sure-Lok 10.8 heavy duty high density polysthylene pipe as manufactured by HANCOR, Inc., or opproved equal. The pipe shall meet the requirements of AASH10 M294 Type S. have an annular corrigated exterior.

Pipe lengths for the storm drainage system are measured from centerline of structure to centerline of structure with the exception of flored ends which are measured from the outer most edge.

Pipe inverts for storm drainage structures are measured at their center while inverts for flared ends measured at their outer most edge.

All piping shall be founded on a stone bedding in CLASS "B" and "C trench installations for either earth or rock excavations, unless otherwise directed by the engineer. Refer to details.

All pipe backfill shall be placed in compacted eight inch (8*) max. lifts to an AASHTO T-99 density of 95 % to proposed subgrade.

7. Pipes shall be out flush to the inside walls of all structures. Openings (it knockouts shall be montared tight with a non-shrink grout. Concrete inverts and oprons shall be constructed to one-shall be dometer of the existing pipe within monholes. Aprons shall slope to drain. Smaller pipe sizes entering structures shall, at a minimum, match the crown of the outgoing pipe, except as otherwise specified for critical devaluins for upstream structures or in the case of significant grade changes.

PROJECT NOTES:

ALL CONSTRUCTION MATERIALS, PRACTICES AND PROCEDURES SHALL CONFORM TO THE BOROUGH OF HAUGATUCK ZORING REGULATIONS, AS AVMENDED TO DATE.

2. ALL CONSTRUCTION MUST CONFORM TO CIDOT FROM 814A, AS AVENDED TO DATE.

CONSTRUCTION NOTES:

THE CONTRACTOR SHALL NOTIFY "CALL BEFORE YOU DIG" AT LEAST 72 HOURS PRIOR TO ANY EXCAVATION.

WHERE LAWS AND REGULATIONS OF PUBLIC AUTHORITY PRESCRIBE A HIGHER DEGREE OF PROTECTION THAN SPECIFIED HEREIN, THEN THE HIGHER DEGREE SO PRESCRIBED SHALL GOVERN.

3. LOCATIONS OF EXISTING UTILITIES HAVE BEEN TAKEN FROM UTILITY MAPS OR BY OTHER MEANS. ACTUAL FIELD LOCATIONS AND ELEVATIONS ARE TO BE VERFIED BY THE CONTRACTOR PROF TO CONSTRUCTION, AUD UTILITY COMPANES AFFECTED BY THE WORK ON OR NEAR THE PROJECT AREA SHALL BE CONTRACTOR PROFO TO COMMENCEURDIT OF THE WORK.

A. L. DUESCONS AND CONDITIONS USE THE VESTED IN THE FIELD, AND DECRETANCES SMALL BE BROWN TO THE ATTENDOR OF THE RONGER PROFESSION WITH THE AFFECTIO PARK OF THE RONGER BEFORE PROFESSION WITH THE AFFECTIO PARK OF THE VORK

5. ALL EXISTING UTILITIES TO BE RELOCATED, RESET AND/OR RECONNECTED, IF IN CONFLICT WITH THE PROPOSED WORK ACTIVITIES, SHALL BE WADE AT NO DEECT PAYMENT TO THE CONTRACTOR BUT SHALL BE INCLUDED IN VARIOUS ITEMS OF WORK UNDER THE CONTRACT.

6. WHERE EXISTING UTILITY POLES NEED TO BE RELOCATED OR REMOVED BY OTHERS, SUCH WORK SHALL BE AT THE CONTRACTOR'S EXPENSE UNLESS OTHERWAYS SPECIFIED BY THE OWNER OR INDICATED ELSEWHERE. THE RELOCATION OF SAME OR REMOVAL THEREOF MAY NOT CONCODE WITH THE CONTRACTOR'S MORK SOMEDULE MD, THEREOF, THE CONTRACTOR SHOULD ATTRICTATE HIS BID THE COST OF SUCH MORK WITHIN THE PROJECTS LIMITS TO PROJECT COMPLETION.

7. THE CONTRACTOR SHALL PROCURE ALL NECESSARY PERMITS AND LICENSES REQUIRED BY FEDERAL, STATE OR LOCAL AUTHORIDES TO PERFORM THE WORK, PAY ALL FEES IN CONNECTION THEREWITH, AND ASDE BY ALL REGULADIONS, ORDINANCES, CODES AND OTHER RULES OF SUCH AUTHORIDES HAWDS JURISDICTION.

9. THE INFORMATION SHOWN ON THE FOLLOWING SHEETS ARE LIMITED TO THE INFORMATION MADE AVAILABLE AT THE TIME OF THE DESIGN SERVICES WERE RENDERED.


10. THE CONTRACTOR SHALL PROPERLY PROTECT ADJOINING PROPERTY OUTSIDE THE PROJECT LIMITS FROW DAMAGE. ANY DAMAGE TO THE SAME SHALL BE SUBJECT TO REPAIRS BY THE CONTRACTOR WITHOUT COST TO THE OWNER.

12. THE CONTRACTOR SHALL TAKE SPECIAL CAUTION TO PRESERVE AND PROTECT FROM INJURY ALL TREES AND VECETATION LOCATED WITHIN VETLAMOS AND AS INDICATED TO REMAIN. NO UNINECESSARY CUTTING OR TRAMANGO OF TREES MILL BE PERMITTED, UNLESS AUTHORIZED BY THE


13. ALL EARTHER FILL MATERIAL SHALL MEET ASIM D 2487 STANDAMS.
AND SHALL BE FREE OF ROOK OR GRAVE LARGER THAN THREE (3) IN
ANY DIMENSION, DEBRS, WASTE, FROZEN MATERIALS, VEGETATION, AND
OTHER DELETEROUS MATTER. ALL EARTHEN FILL MATERIAL SHAL BE
FREE OF PETROLEUM, TOXIC OR HAZARDOUS CONTAMINATION.

14. THE CONTRACTOR SHALL BE RESPONSIBLE FOR MAINTAINING THE INTEGRITY OF THE SANITARY SEWER LATERAL THROUGHOUT THE CONSTRUCTION PROCESS.

NOTES: 1. ALL JOINTS SHALL BE WATERTICHT.



ROOF DRAIN WITH HIGH LEVEL OVERFLOW




GRAVEL SIDEWALK DETAIL


or less 18" 21" 24" 30" 36" 42" 48" 11.25' 12.50' 15.75' 17.00' 21.50' 24.00' 30.50' 33.00' 8 6.50' 8.00' 9.50' 10.00' 13.00' 14.00' 19.00' 20.00' C 1.00' 1.00' 1.50' 1.50' 2.00' 2.00' 3.00' 3.00' - WOOLFIED RIPRAF -TOP OF BERN APPROX. EXSTING GRADE PROPOSED FINISH GRADE EXTEND SLOPE TO WOVEN FILTER FARRIC ELEVATION PLUNGE POOL DETAIL

PIPE DIAMETER "D"


CONSTRUCTION DETAILS:




CONSTRUCTION ENTRANCE




THE CHOISE FOR STOD-PLAY OFFENTIONS SHALL BE DAY AND STABLE
HAMMY SOFE OF STOD-PLAY DIVIL BE 2.1
AND COMPLETON OF SOUTHER SHALL BE 2.1
HAMMY SOFE OF STOD-PLAY DIVIL BE 2.1
HAMMY SOFE OF STOD-PLAY DIVIL BE 2.1
HAMMY SOFE OF STOR SOFE OFFENTION OF CORSED WITH DOUBTHINGS SHETTING
DO ST STARBULES. THEN STRENGED WITH MERETATION OF CORSED WITH DOUBTHINGS SHETTING
DO BE USED MARKET DEPOLL OF MERESAN FOR FERSON, AND MERETATION STRENGED AREA
DO SOLD APPLIED TO SUSSIDES THAT ARE DRAUGHT (HAVING LOW ANALYSE WISSINGS FOR PLAYS),
ORDER, SATH, HAM COMPRESSED STRENGED WITH DOUBT TO SPORT OF PLAYS,
ORDER, SATH, HAM COMPRESSED AND SEPTIMENT (1979) AS EXPENDING FOR ALL
ORDERS OF LINES OF COMPLETA, BANKETS AND SECURITIES CORRESPONDED FOR ALL
OF FERSONAL FOR THE ORDER OF ALSO SECURITIES CORRESPONDED FOR THE ORDER OF THE ORDER ORDER




SOIL STOCKPILE DETAIL






TYPICAL SECTION




EXPANSION JOINT

REFUSE CONCRETE SLAB DETAILS




DUMPSTER VINYL FENCE ENCLOSURE N.T.S.

COMPACTED SUBCRADE




BITUMINOUS CONCRETE PAVEMENT DETAIL




MOTES:

1. HANDICAP PARKING SPACES SHALL BE POSTED AND PAINTED ACCORDING THE TOWN OF EAST HAMPTON STANDARDS.



TYPICAL HANDICAPPED PARKING SPACE



BITUMINOUS CONCRETE LIP CURBING

N.T.S.



ROUTE 193 EA PREPARED CONST

0

0

Z

NOIL

DRAWN BY: DAH
DATE: 08/17/21
SCALE: AS NOTED
APPROVED BY: DAH


DAVID A. HUGHES PROFESSIONAL ENGINEER & LAND SURVEYOR 57 NORWAY STREET GROUP 945-6481


PROJECT NO. 0233

C5

WG.NO.


DAVID A. HUGHES, P.E. NOT VALID UNLESS EVBOSSED SEAL IS AFFIXED HERETO





EXISTING SANITARY SEWER LATERAL PROFILE

PROFILE SCALE: HORIZ.= 1"=20" SCALE: VERT.= 1"=2"



TRANSITION

LENGTH —
SEE NOTE (1) SPREADER PAD INSTALLATION SEE NOTE #2-PLAN


SECTION B-B

(SEE NOTE (1)

RIPRAP SPLASHPAD DETAIL

MOILS

1. FOR INSMETTED TERMS WHERE PPE OD, IS 6' OR LIESS HAVE PARKET WITH (0) = 2-6'; WHERE PPE OD, IS CONTROLLED WHEN IN FUTURE WAY OR 150 3' THIN, W = 00.1' 7'-0'; WHERE PPE OD, IS CONTROLLED WHEN IN FOR THE PARKET RIPE OF STORE COMMUNITY PROVIDED FOR CONTROLLED WHEN IN THE DESCRIPTION OF THE DESCRIPTION OF THE PARKET OF DISTRICT OF STORE OF THE PARKET OF THE



CLASS 'C' TRENCH DETAIL



DAMD A. HUGHES, P.E. NOT VALID UNLESS EMBOSSED SEAL IS AFFIXED HERETO

DAVID A. HUGHES PROFESSIONAL ENGINEER & LAND SURVEYOR S7 NORWAY STREET GREEN GREET PROJECT NO. 0233 WG.NO.

C6

ETAIL

ROUTE 66 PACKA 193 EAST HIGH S' PREPARED FOR RADHAY, LLC