

DCT LLC

222 West Main St.

Hebron, CT 06248

860-228-0556

To: Town of East Hampton Inland Wetlands

7/29/2019

Plans for Patio and Walkway for Disabled Homeowner to be smooth surface for wheelchair access.

86 Spellman Point Rd.

East Hampton, CT 06424

- 1) Machinery to be used:
- 2) Small Volvo mini excavator
- 3) Small Flatbed pickup
- 4) Machine usage approximately 1 day.

Remove existing bluestone walkway and patio by hand and haul out.

Install silt fence and hay bales at edges of work area.

Excavate topsoil in said area and stockpile 4-5 yds. And over with canvas, to be reused.

Any other material would be hauled off site.

Prep patio and walkway areas using 5-6 yds $\frac{3}{4}$ " process aggregate 6" thick. To be compacted with plate compactor.

Area to be disturbed is approximately 508 sq. ft.

Patio area is 26' x 16'

Walkway area is 23' x 4'

We will be installing IDEAL concrete pavers. Sizes 6" x 6", 6" x 9", and 9" x 9".

Pavers to be stone dusted in between joints and to be edged with plastic edging to stabilize, using galvanized 10" spikes.

When work is completed saved topsoil will be used around of patio and walkway, seeded and hayed.

Total job hours estimated to be around 32-40, weather permitting.

Silt fence and baled hay to remain at work area until grass is established.

Both owners of DCT LLC will be the only workers on site.

Thomas Dorsey and Douglas Dorsey.

90% of work is hands on labor.

Thomas H Dorsey Sr. (member)